

FAMILY SERVICES CENTER

Monthly Project Update

April 2021

Milestones:

- Interior painting complete.
- Exterior painting complete
- Tile work complete.
- Landscape delivered.

Executive Summary

Exterior painting is in progress. Ceiling grid installation is complete and tiles are installed. Hard tiling is complete and flooring is ready to be installed. Casework and countertops are installed. Teaching kitchen nears completion. Interior doors and hardware have been delivered. First lift of asphalt is complete along with sidewalks and curbing. Landscape and irrigation are underway.

Looking Ahead

What to expect for May.

- **Flooring installed.**
- **All painting complete.**
- **Landscape installed.**
- **Asphalt complete.**
- **Teaching kitchen complete.**

Project Budget

Design	\$895,400
Construction	\$7,617,598
Total	\$10,647,000
Potential Change	NO

Project Schedule

Design Start	3/14/2019
Design Complete	7/7/2020
Construction Start	8/24/2019
Construction Complete	12/31/2020
Potential Change	NO

*All future dates are estimates

Department Involvement

- **Human Services Site Visit** **5/19**

Up do date information can always be found on the [Project Status Update](#) page of the website.

